

Dear all,

Programme Update

Phase 1 between Brighstone Viaduct and Dinosaur Farm

- Surfacing complete.

Phase 2 between Dinosaur Farm and Coastguard Cottages

- Due to the weather that we are experiencing, we have been unable to lay the final area of surface course. We will update you as soon as we know when this will take place.
- The phase is currently open and accessible, however please drive slowly through this area.
- As reported last week, due to the discovery of a live badger set, a section of phase 2 will now be completed towards the end of the scheme. We will notify you of this date once known.

Phase 3 between Coastguard Cottages and Hill Crest Farm

- Currently progressing and due to complete on Tuesday 16/10/2018. However, the weather may affect this.
- This phase will remain closed over weekend.

Phase 6 between Brighstone Viaduct and 500 metres west of Isle of Wight Pearl

- This section of Military Road is concrete, therefore we need to plane off the asphalt to ascertain if any maintenance work is required ahead of the resurfacing.
- On Monday 15/10/2018 and Tuesday 16/10/2018, this phase will be closed overnight between 19:00 – 07:00 to undertake these works.
- This will be in addition to the works in phase 3.
- Any properties between New Road, Brighstone and Coastguard Cottages will be accessible via New Road, Brighstone.

Forthcoming Weekend

- There will be no works taking place over the weekend.
- The gate situated at Chale will remain open over the weekend.

- Phase 3 will remain under a hard road closure.
- There will be no access onto Military Road via Southdown.

Post Works following the Resurfacing Scheme

Once the carriageway resurfacing works have completed, the road will be reopened. However please note, there will still be some additional minor works, which will require temporary traffic signals for a period of time, to ensure our workforce can undertake these works safely.

Other Information

If you have any queries then please do contact us via 822440 or info@islandroads.com. In the meantime, thank you once again for your co-operation and we will continue to keep you informed of progress. Please see a photo below from phase 1.

