

Military Road, Freshwater Resurfacing Bulletin No.5

Dear all,

Programme Update

Phase 1 between Brighstone Viaduct and Dinosaur Farm

- Surfacing complete.

Phase 2 between Dinosaur Farm and Coastguard Cottages

- Surfacing complete apart from the badger set at Shepherds Chine which will now be completed towards the end of the scheme. We will notify you of this date once known.
- The phase is currently open and accessible, however please drive slowly through this area.

Phase 3 between Coastguard Cottages and Hill Crest Farm

- Currently progressing and due to complete on Monday 22/10/18. Unfortunately we have encountered areas of poor substructure and have had to excavate and strengthen these areas which has delayed the resurfacing work.
- This phase will remain closed throughout next week for verge reinstatement.

Phase 4 Hill Crest Farm and Church Place

- We are due to complete the resurfacing on Monday 22/10/18.
- This phase will be closed on Monday to complete the resurfacing.

Phase 5 between Brook Village Road and 500m west of Isle of Wight Pearl

- Resurfacing of this phase will start on Monday evening and is due to complete on Friday 26/10/18. The phase will be closed during these works.

Phase 6 between Brighstone Viaduct and 500 metres west of Isle of Wight Pearl

- This section of Military Road is concrete, therefore we need to plane off the asphalt and seal the concrete joints between Isle of Wight Pearl and Chilton Chine.
- On Monday 22/10/2018 and Tuesday 23/10/2018, this phase will be closed overnight between 19:00 – 07:00 to these works.
- This resurfacing of this phase is due to commence on the evening of Friday 26/10/2018 and complete on Thursday 01/11/2018.

Forthcoming Weekend

- There will be verge reinstatement on phase 3 this weekend.
- The gate situated at Chale will remain open over the weekend.
- Phase 3 will remain under a hard road closure between Coastguard Cottages and Southdown.
- There will be access onto Military Road via Southdown.

Post Works following the Resurfacing Scheme

Once the carriageway resurfacing works have completed, the road will be reopened. However please note, there will still be some additional minor works, which will require temporary traffic signals for a period of time, to ensure our workforce can undertake these works safely.

Other Information

Please note that from Monday 29th October 2018, the scheme is proposed to be completed under day works only. Please see revised programme below.

Programme of Works - Military Road Carriageway
Resurfacing Works - October 2018



	M	T	W	T	F	S	S	M	T	W	T	F
	22/10/2018	23/10/2018	24/10/2018	25/10/2018	26/10/2018	27/10/2018	28/10/2018	29/10/2018	30/10/2018	31/10/2018	01/11/2018	02/11/2018
Phase 3	D	D	D	D	D							
Phase 4	D											
Phase 5		D	D		D							
	N	N		N								
Phase 6				D				D	D	D	D	
	*	*			N							
*	19:00 - 07:00 / planing off asphalt from concrete											
D	Day Shift											
N	Night Shift											
Phase 3	Coastguard Cottages to Hill Crest Farm											
Phase 4	Hill Crest Farm to Chale Street											
Phase 5	Brook Village Road to 500m west of Isle of Wight Pearl											
Phase 6	500 metres west of Isle of Wight Pearl to Brighstone Viaduct											
D	Phase 3 to remain closed for verge reinstatement											

If you have any queries then please do contact us via 822440 or info@islandroads.com. In the meantime, thank you once again for your co-operation and we will continue to keep you informed of progress. Please see a photo below from phase 3.



Yours faithfully,

Island Roads Limited

St Christopher House
42 Daish Way
Newport
Isle of Wight
PO30 5XJ

T: 01983 822440

E: info@islandroads.com

W: www.islandroads.com



Ringway Island Roads Limited, Albion House, Springfield Road, Horsham West Sussex, RH12 2RW
Registered in England 8108944 VAT No. 321 9318 74